

Minutes of Meeting for Provisional Taking Over of the Project

Procurement, Construction, Test & Commissioning of :

Lot 1 : Trunk Main, Interceptors, & Laterals of Zone 1 of Abadeh Wastewater Project (NCB: AB-SL-1)

Employer : Fars Water & Wastewater Company ( FWWC )

Engineer : Tehran Sahab Consulting Engineers

Contractor : Ab Rah Sazeh Jonoub

A: General Project Information :

Contract Number : 96/100/3119

Project Financing : Islamic Development Bank-IRN0107

Contract Effective Date : 2017/25/Sep

Subject : Procurement, Construction, Test & Commissioning of Lot 1 : Trunk Main, Interceptors, & Laterals of Zone 1 of Abadeh Wastewater Project (NCB: AB-SL-1)

Contract Duration : 540 Days

Project Started on (reception of prepayment) : 2017/Sep/25

Provisional Takingover date : 2020/Apr/04

Initial Price of Contract : 394,869,963,435 IRR

Total Amount of Statement & Adjustment at Completion : 351,884,983,607

B: Summary of Constructional Operations of the Project

Construction of 45,069 Km of Sewage Collection Network at Diameters of 200,250,500,600,700 and 900mm With Sewer Corrugated Double Layer Polyethylene pipes and GRP pipes & Installation of House Connections

C: Comments of the Members of the Provisional Taking Over Commission :

IN accordance with Clause 10 of General Condition of the Contract and also Referring to the Official Request from Ab Rah Sazeh Jonoub Company (as the Contractor of the respective Project) with the Letter Number 96/3119/772 Dated 2020/March/02, Members of Provisional Taking Over Committee Commission Held a Meeting at the Head Quarter of Fars Province Water and Wastewater Company, after Necessary Investigations, it is Certified that Works Subjected to the Contract has been Accomplished in all parts of the Contract in accordance with the Technical Specifications, Drawings & Other Documents Attached to the Contract, However there are some Defects as follow. Therefore it is Agreed that the Contractor Shall Remedy the Defects before Apr.19.2020. In this Regard as per MoM Dated Apr.4.2020, it was Decided that the Engineer Issues the Provisional Taking Over Certificate IN accordance with this MoM. It is Clear that if Defects are not Remedied up to above -mentioned date, the Clause 11 of the Contract will be Applied. During the Defects Remediying Period, the Contractor shall Submit the Remediying Report. The Performance Certificate will not be Issued until all Defects are Remedied. The Whole Network goes under Operation and the Documents have been Provided to the Engineer, PMU and Employer IN accordance to the Contract.

Defect list:

- 1.Restoration of Asphalt of passages.
- 2.Restoration of asphalt of khoramshahr Alley.
- 3.Restoration of transmission line's in frastructure between monhols no.48 to 54.

Employer's  
Representative

PMU  
Representative

Tehran Sahab Consulting  
Engineers's Representative

Contractor's  
Representative

